

ID	Task Name	Trajanje	Začetek	Zaključek	Prejšnja opravila	Imena virov	2011												2012												2013												2014											
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
1	<b>POBUDA</b>	<b>511 dnevi</b>	<b>Pon 20.12.10</b>	<b>Pon 3.12.12</b>			[Red bar from Dec 2011 to Dec 2012]																																															
2	<b>USKLADITEV POBUDE IN DIIP</b>	<b>72 dnevi</b>	<b>Pon 20.12.10</b>	<b>Tor 29.3.11</b>			[Black bar from Dec 2011 to Mar 2012]																																															
3	Prejem osnutka pobude (in DIIP) in pregled	13 dnevi	Pon 20.12.10	Sre 5.1.11		K	[Blue bar from Dec 2011 to Jan 2012]																																															
4	Priprava in posredovanje mnenja na pobudo (in DIIP)	2 dnevi	Čet 6.1.11	Pet 7.1.11	3	K	[Blue bar from Jan 2012 to Feb 2012]																																															
5	Vključevanje javnosti	0 dnevi	Pet 7.1.11	Pet 7.1.11	4		[Blue bar from Feb 2012 to Feb 2012]																																															
6	Priprava procesnega načrta vključevanja javnosti	0 dnevi	Pet 7.1.11	Pet 7.1.11	5	K;IN	[Blue bar from Feb 2012 to Feb 2012]																																															
7	Uskladitev procesnega načrta s pobudnikom in investitorjem	0 dnevi	Pet 7.1.11	Pet 7.1.11	6	K;P;IN	[Blue bar from Feb 2012 to Feb 2012]																																															
8	Organizacija 1. regionalnega posveta	0 dnevi	Pet 7.1.11	Pet 7.1.11	7	K	[Blue bar from Feb 2012 to Feb 2012]																																															
9	Priprava, uskladitev in podpis javnega naznanila 1. regionalnega posveta	0 dnevi	Pet 7.1.11	Pet 7.1.11	8	P;K	[Blue bar from Feb 2012 to Feb 2012]																																															
10	Objava sklica 1. regionalnega posveta	0 dnevi	Pet 7.1.11	Pet 7.1.11	9	K	[Blue bar from Feb 2012 to Feb 2012]																																															
11	Izvedba 1. regionalnega posveta	0 dnevi	Pet 7.1.11	Pet 7.1.11	10	P;K;IN;IZ	[Blue bar from Feb 2012 to Feb 2012]																																															
12	Dopolnitev pobude v skladu s pripombami na 1. regionalnem posvetu	0 dnevi	Pet 7.1.11	Pet 7.1.11	11	P;K;IN;IZ	[Blue bar from Feb 2012 to Feb 2012]																																															
13	Dopolnitev, uskladitev pobude (in DIIP)	50 dnevi	Pon 10.1.11	Pet 18.3.11	12	P;IN;IZ	[Blue bar from Feb 2012 to Apr 2012]																																															
14	Potrditev DIIP s sklepom (opcija)	1 dan	Pon 10.1.11	Pon 10.1.11	13	IN	[Blue bar from Apr 2012 to Apr 2012]																																															
15	Prejem usklajene pobude (in potrjenega DIIP)	1 dan	Tor 22.3.11	Tor 22.3.11	14	K	[Blue bar from Apr 2012 to Apr 2012]																																															
16	Objava pobude (in DIIP) na spletni strani MOP	5 dnevi	Sre 23.3.11	Tor 29.3.11	15	K	[Blue bar from Apr 2012 to Apr 2012]																																															
17	<b>PRIDOBITEV SMERNIC NUP, MNENJ JAVNOSTI, ODLOČBE O CPVO</b>	<b>405 dnevi</b>	<b>Sre 23.3.11</b>	<b>Tor 9.10.12</b>			[Black bar from Apr 2012 to Oct 2012]																																															
18	Posredovanje vseh vlog	5 dnevi	Sre 23.3.11	Tor 29.3.11	16	K	[Blue bar from Apr 2012 to Apr 2012]																																															
19	Pridobitev odločbe o CPVO	30	Tor 29.3.11	Čet 28.4.11	17	SCPVO	[Blue bar from Apr 2012 to Apr 2012]																																															
20	Pridobitev mnenj javnosti	30	Tor 29.3.11	Čet 28.4.11	18	javnost	[Blue bar from Apr 2012 to Apr 2012]																																															
21	Vključevanje javnosti	12 dnevi	Sre 30.3.11	Čet 14.4.11	19	20SS	[Blue bar from Apr 2012 to Apr 2012]																																															
22	Priprava gradiva za delavnice po občinah	11 dnevi	Sre 30.3.11	Sre 13.4.11	20	IN;K	[Blue bar from Apr 2012 to Apr 2012]																																															
23	Organizacija delavnic po občinah	11 dnevi	Sre 30.3.11	Sre 13.4.11	21	K	[Blue bar from Apr 2012 to Apr 2012]																																															
24	Izvedba delavnic	1 dan	Čet 14.4.11	Čet 14.4.11	22	P;K;IN;IZ	[Blue bar from Apr 2012 to Apr 2012]																																															
25	Pridobitev smernic, usmeritev, podatov NUP	45	Tor 29.3.11	Pet 13.5.11	23	DNUP;	[Blue bar from Apr 2012 to Apr 2012]																																															
26	Posredovanje smernic pobudniku, investitorju in izdelovalcu	5	Pet 13.5.11	Sre 18.5.11	24	K	[Blue bar from Apr 2012 to Apr 2012]																																															
27	Pregled smernic in pridobitev dopolnitve smernic	213,38	Pet 20.5.11	Pon 19.12.11	25	K	[Blue bar from Apr 2012 to Dec 2011]																																															
28	Posredovanje dopolnitve smernic pobudniku, investitorju in izdelovalcu	20	Pon 19.12.11	Ned 8.1.12	26	K	[Blue bar from Dec 2011 to Jan 2012]																																															
29	Vsebinski pregled in analiza smernic	353	Tor 13.9.11	Pet 31.8.12	27	K;P;IN;IZ	[Blue bar from Jan 2012 to Aug 2012]																																															
30	<b>Izdelava elaborata analize smernic</b>	<b>10</b>	<b>Pet 21.9.12</b>	<b>Pon 1.10.12</b>	28	<b>izdelovalec</b>	[Blue bar from Aug 2012 to Sep 2012]																																															
31	Pregled elaborata analiza smernic	2 dnevi	Tor 2.10.12	Sre 3.10.12	29	koordinator, pobudnik	[Blue bar from Sep 2012 to Sep 2012]																																															
32	Priprava osnutka sklepa o pripravi DPN	5 dnevi	Pet 28.9.12	Čet 4.10.12	30	31ZZ+1	[Blue bar from Sep 2012 to Sep 2012]																																															
33	Vsebinska uskladitev osnutka sklepa s pobudnikom (in investitorjem)	3 dnevi	Pet 5.10.12	Tor 9.10.12	31	koordinator, pobudnik	[Blue bar from Sep 2012 to Sep 2012]																																															
34	<b>IZVEDBA SEJE PROSTORSKE KONFERENCE</b>	<b>12 dnevi</b>	<b>Sre 10.10.12</b>	<b>Čet 25.10.12</b>			[Black bar from Oct 2012 to Oct 2012]																																															
35	Posredovanje osn. sklepa + elaborata analize smernic članom prostorske konference	1 dan	Sre 10.10.12	Sre 10.10.12	32	koordinator	[Blue bar from Oct 2012 to Oct 2012]																																															
36	Sklic seje prostorske konference	7	Sre 17.10.12	Sre 24.10.12	33	35SS+7	[Blue bar from Oct 2012 to Oct 2012]																																															
37	Izvedba seje prostorske konference	1 dan	Sre 24.10.12	Sre 24.10.12	34	koordinator	[Blue bar from Oct 2012 to Oct 2012]																																															
38	Priprava predloga sklepa o pripravi DPN	1 dan	Čet 25.10.12	Čet 25.10.12	35	koordinator	[Blue bar from Oct 2012 to Oct 2012]																																															
39	<b>SPREJEM SKLEPA O PRIPRAVI DPN</b>	<b>29 dnevi</b>	<b>Sre 24.10.12</b>	<b>Pon 3.12.12</b>			[Black bar from Oct 2012 to Dec 2012]																																															
40	Priprava gradiva za vlado	2 dnevi	Sre 24.10.12	Čet 25.10.12	36	38ZZ	[Blue bar from Oct 2012 to Oct 2012]																																															
41	Uskladitev gradiva za vlado z investitorjem	3 dnevi	Pet 26.10.12	Tor 30.10.12	37	koordinator, investito	[Blue bar from Oct 2012 to Oct 2012]																																															
42	Medresorska uskladitev gradiva za vlado z MF, SVZ in pobudnikom	14	Tor 30.10.12	Tor 13.11.12	38	koordinator, pobudnik	[Blue bar from Oct 2012 to Oct 2012]																																															
43	Posredovanje gradiva v obravnavo na Vlado RS	5 dnevi	Sre 14.11.12	Tor 20.11.12	39	koordinator	[Blue bar from Oct 2012 to Oct 2012]																																															
44	Odbor Vlade RS za GTR	1 dan	Sre 21.11.12	Sre 21.11.12	40	vlada	[Blue bar from Oct 2012 to Oct 2012]																																															
45	Seja Vlade RS - sprejem sklepa o pripravi DPN	7	Sre 21.11.12	Sre 28.11.12	41	vlada	[Blue bar from Oct 2012 to Oct 2012]																																															
46	Posredovanje sklepa koordinatorju, pobudniku, investitorju, vsem NUP	2 dnevi	Čet 29.11.12	Pet 30.11.12	42	vlada	[Blue bar from Oct 2012 to Oct 2012]																																															
47	Objava sklepa na spletni strani MzIP	1 dan	Pon 3.12.12	Pon 3.12.12	43	koordinator	[Blue bar from Oct 2012 to Oct 2012]																																															
48	<b>SPREJEM UREDBE O (PRENEHANJU VELJAVNOSTI) ZAČASNEM UKREPU - ZUKR (c</b>	<b>0 dnevi</b>	<b>Sre 28.11.12</b>	<b>Sre 28.11.12</b>			[Black bar from Nov 2012 to Nov 2012]																																															
65	<b>ŠTUDIJA VARIANT</b>	<b>0 dnevi</b>	<b>Pon 3.1.11</b>	<b>Pon 3.1.11</b>			[Blue bar from Nov 2012 to Nov 2012]																																															
79	ŠTUDIJA VARIANT	0 dnevi?	Tor 2.10.12	Tor 2.10.12	44		[Blue bar from Nov 2012 to Nov 2012]																																															
80	ŠTUDIJA VARIANT	0 dnevi?	Tor 2.10.12	Tor 2.10.12	45		[Blue bar from Nov 2012 to Nov 2012]																																															
81	<b>DRŽAVNI PROSTORSKI NAČRT</b>	<b>393 dnevi</b>	<b>Čet 30.8.12</b>	<b>Tor 4.3.14</b>			[Red bar from Dec 2012 to Mar 2014]																																															
82	<b>IZBOR IZDELOVALCA podrobnih strokovnih podlag, OP in DPN</b>	<b>71 dnevi</b>	<b>Čet 30.8.12</b>	<b>Sob 8.12.12</b>			[Black bar from Dec 2012 to Dec 2012]																																															
83	Priprava osnutka projektne naloge	15	Čet 30.8.12	Pet 14.9.12	46	84ZK	[Blue bar from Dec 2012 to Dec 2012]																																															
84	Uskladitev in potrditev projektne naloge s pobudnikom in MOP	15	Pet 14.9.12	Sob 29.9.12	47	85ZK	[Blue bar from Dec 2012 to Dec 2012]																																															
85	Izbor izdelovalca: javna naročila	60	Sob 29.9.12	Sre 28.11.12	48	86ZK	[Blue bar from Dec 2012 to Dec 2012]																																															

